

City Projects Update July 22, 2022

University Blvd

- Anticipated Completion Date – September 12, 2022
- Ready for final payment – October 12, 2022
- Sidewalk preparation and installation continued
- Grade work between Lynwood and University Place in progress
- Sewer line work continued
 - Crossing at Radio and University to be bored (Change Order Approved by City Council)

Streets

- Commercial Lane - gravel to concrete anticipated completion by July 31, 2022
 - East lane poured week of June 24th
 - West lane poured week of July 15th
- Main Street Improvement Project
 - Anticipated to solicit bids in August 2022
 - Public meeting to be held July 26th, 2022 from 6:00 pm - 8:00 pm at the Library
- Peppernut Lane – went out for bid this week
- Major street restriping to begin in July 2022 (week of the 25th)
- Waldron Road realignment
 - Staff is working to complete the purchase and prepare plans for the realignment

Durant Regional Airport

- Airport Layout Plan development in progress
- Additional parking anticipated to be complete end of July 2022
 - Dirt work underway
- Taxiway lighting project bids reviewed by KSA

Durant Emergency Management Doppler Radar

- Anticipated Completion Date – September 17, 2022
- Project is on schedule
- Staff training continues

Water/Sewer Line Maintenance

- Pipeline Analysis Sewer Collection System Study continued
 - 61% complete as of June 30th

Parks & Recreation

- New Playground to be installed at Keithley Park

49th Rail Road Crossing Signalization

- Kiamichi RR has submitted a bid to Oklahoma Department of Transportation
- Bid to be considered at the August ODOT meeting with Contract to follow soon after
- The crossing has been identified by ODOT as meeting the requirements for signalization
- The signalization project is a 12 - 18 month project