

City Projects Update August 5, 2022

University Blvd

- Anticipated Completion Date – September 12, 2022
- Ready for final payment – October 12, 2022
- Grade work between Lynwood and University Place in progress
- Sewer line work continued
 - Crossing at Radio and University to be bored (Change Order Approved by City Council)

Streets

- Commercial Lane - gravel to concrete anticipated completion August, 2022
 - Driveway work underway
- Main Street Improvement Project
 - Anticipated to solicit bids in Fall 2022
- Peppernut Lane – out for bid
- Major street restriping to begin the week of August 8th (tentatively)
- Waldron Road realignment
 - Staff is working to complete the purchase and prepare plans for the realignment

Durant Regional Airport

- Airport Layout Plan development in progress
- Additional parking anticipated to be complete in August 2022
 - Concrete work underway
- Taxiway lighting project bids reviewed by KSA
 - Award to be considered August 9th, 2022

Durant Emergency Management Doppler Radar

- Anticipated Completion Date – September 17, 2022
- Project is on schedule
- Staff training continues

Water/Sewer Line Maintenance

- Pipeline Analysis Sewer Collection System Study continued
 - 70% complete as of July 31st

Parks & Recreation

- New Playground to be installed at Keithley Park

49th Rail Road Crossing Signalization

- Kiamichi RR has submitted a bid to Oklahoma Department of Transportation
- Bid to be considered at the August ODOT meeting with Contract to follow soon after
- The crossing has been identified by ODOT as meeting the requirements for signalization
- The signalization project is a 12 - 18 month project