



THE CITY OF DURANT

CITY PROJECTS UPDATE 9/16/2022

University Blvd

- ~~Anticipated Completion Date—December 2022~~ **Update** – No longer accurate as of 09162022 PM
- ~~Ready for final payment—January 2023~~ **Update** – No longer accurate as of 09162022 PM
- Base rock between Lynnwood and University Place in place
- Sewer line Completed

Streets

- Commercial Lane is complete
- Payment for Commercial Lane has been submitted
- Main Street Improvement to be bid this fall
- Peppernut Lane bids went before Council on September 13th meeting and was approved
- Street striping is taking place
- Parking lot at the Airport half has been poured and the other half will take place in the coming weeks
- Waldron Road realignment, Staff is working to complete purchase and prepare plans for realignment

Water/Line Maintenance

- Pipeline Analysis Sewer Collection System Study continuing currently 75% completed

Water Plant

- First of three filter underdrains have been installed
- Scada has been added to the new plant filters on the upgrade
- New plant rapid mix has been installed and is online on the upgrade
- Two of the three flocculators have been installed and are online on the upgrade

Durant Regional Airport

- Airport Layout Plan development in progress
- Additional parking 50% complete
- Taxiway lighting project bids reviewed by KSA
- Plans for new AWOS system in the works for 2023

Durant Emergency Management Doppler Radar

- Anticipated Installation Date Range – Nov. 28 – Dec. 9
- Spare parts package will arrive, in part, near installation date, the rest in 2023
- Lynx software package expected to arrive Dec. 5 - 9
- Water tower climate controlled enclosure expected soon
- Staff training scheduled for December

Parks and Recreation

- New Playground to be installed at Keithley Park
- Unity monument cement has been poured, waiting for feather install
- Moving Dixon Durant Statue from Market Square to City Hall
- Ongoing work at Lake Durant on Disc Golf course and RV pad waterlines
- Mowing Parks